



East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of May 31, 2019 to June 14, 2019



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

During the week of Monday, June 3, the demolition of girders and columns of span 2 of Bridges 02366 and 02367, which began on May 30, will continue during night time work hours. Structural steel will also be erected during night work hours.

During the week of Monday, June 10, diaphragms will be erected and deck pans installed during night work hours. Throughout the week during daytime work hours, deck rebar will be installed and bridge deck and diaphragms will be formed.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov