



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of August 17, 2019 to August 30, 2019**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Bridge 02366 was opened to traffic on Friday, July 12.

During the week of Monday, August 19, the demolition of Span 2 of Bridge 02367, removal of overhang brackets, and installation and backfilling of permanent barriers will take place during night work hours. On Thursday, August 22 and Friday August 23, structural steel and diaphragms will be set, and deck pans will be installed during night work hours.

Throughout the week during daytime work hours, new overhang brackets will be installed, and end diaphragms will be formed.

During the week of Monday, August 26, the forming of end diaphragms will continue, rebar and stub outs will be installed, and the deck will be formed and poured and rebar installed during daytime work hours. The installation and backfilling of permanent barriers will continue during night work hours on Monday, August 26.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov