



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of September 28, 2018 to October 12, 2018**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Work will be performed in the project area during the standard working hours of 7:00 AM to 5:00 PM.

During the week of October 1, preparation for barrier installation, which began the week of September 3, and installation of permanent barrier will continue. Forming, reinforcing, and pouring keeper blocks and repair work will also occur throughout the week. Project team members will also install the membrane deck.

During the week of October 8, paving of the deck and approaches will occur.

Willington

Work will be performed in the project area during the daytime working hours of 9:00 AM to 3:00 PM and the nighttime working hours of 9:00 PM and 6:00 AM.

The opening of the Potter School Road Bridge to traffic took place on Friday, August 24. Minor work will continue through the winter, although no work is scheduled for this look-ahead period.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov