

I-691 Resurfacing, Bridge Rehabilitation and Safety Improvements Project

Project No. 0079-0244

90 Day Lookahead

Over the next 90 days, on the I-691 Resurfacing, Bridge Rehabilitation and Safety Improvements Project, crews will conduct tree clearing and trimming for drainage and illumination and installation of side-mounted signs.

Removal and replacement of concrete pavement will be performed on all Stages of EB throughout the summer.

In late June crews will conduct micro-milling and paving on Stage 2 and 3 WB. Crews will conduct joint replacement and concrete pavement crack filling in Stage 2 and 3 WB. Drainage repairs will take place on all stages EB.

In Stages 1-3 WB, crews will remove existing lighting fixtures, foundations, and equipment. Then crews will install temporary lighting, install lighting conduits, handholes and pole foundations, and install new highway light standards and luminaires. Throughout Stage 3 and 4 WB, crews will reinforce concrete pipe replacement and in Stage 4 WB, crews will install 6" underdrain and riprap stone.

Partial and full-depth patching will take place on all EB bridge decks, and temporary concrete barriers will be installed on all EB bridges. Crews will also demolish and reconstruct new end blocks on select bridges on EB and WB.



Work will be completed primarily at night, between 7 PM and 6 AM. Any daytime work will be outside of the roadway. One or two lanes will be closed to traffic while nighttime work is underway. All lanes will be reopened and operational during peak traffic hours (6 AM – 10 AM and 3 PM - 7 PM).